

CRANBERRY TOWNSHIP, PENNSYLVANIA

Jason Kratsas, P.E., Director of Engineering | 724-776-4806 x 1148

PROJECT: GRANTS, PERMITS & REPORTS

Project Manager: Lorin Meeder

Timeline: January through June 2019

Description: Schedule of Reports & Grants

Update: Water Allocation Permit Annual Report due June 17.

PROJECT: NORTH BOUNDARY PARK DISC GOLF COURSE & TRAIL, PHASE 1

Project Manager: Lorin Meeder

Timeline: Construction - Summer/Fall 2018; Course & Trail Opening- Spring 2019

Description: CTCC 2018 Project of the Year. The project will consist of the construction of an 18-hole disc golf course. Project will also include a walking trail with amenities and an ADA accessible "Learn to Play" 6 holes disc golf course.

Update: Course is opened & working on punch list items.

PROJECT: WATER TANKS – VALVE PROJECT REBID

Project Manager: Lorin Meeder

Timeline: Anticipate award September; Construction – September-November 2019

Description: Replacement of the existing 16-inch manually operated valves and check valve with electrically operated valves on the West Tank modifying the operation to enhance water quality through automated operational controls.

Update: Reduced project scope to prioritize work on West tank.

PROJECT: MS4 UPDATES

Project Manager: Tim Schutzman

Timeline: Year 1 of 5 Year Permit Cycle; July 1, 2018 – June 30, 2019

Description: The Township is required to comply with the NPDES Municipal Separate Storm Sewer System General Permit Requirements for each year of the permit.

Update: Township completed pond inspection training workshop. Perform quarterly inspection of Township owned BMP. Meeting with DEP on Pollution Reduction Plan requirements.

PROJECT: BCWPCF UPGRADE PROJECT

Project Manager: Tim Schutzman

Timeline: Construction - July 2016 – September 2019

Description: Township is in the process of upgrading the Brush Creek Water Pollution Control Facility (BCWPCF).

Update: Contractors are working on rotating drum thickener, influent pump station, MBR performance test, master control building, backup generator, update SCADA control programming & demolishing of existing pump station.

PROJECT: BURKE ROAD IMPROVEMENT PROJECT

Project Manager: Tim Schutzman

Timeline: Construction – Spring/Summer 2019

Description: Burke Road improvement project from Franklin Road intersection, east approximately 550 ft.

Update: Construction has started, road to be opened by July 22.

PROJECT: 228 GATEWAY PROJECT – FREEDOM ROAD SECTION

Project Manager: Tim Zinkham

Timeline: Project Let – September 2020

Description: Freedom Road improvements from Commonwealth Drive to Haine School Road.

Update: Consultant is working on the E&S Plans and final design work order.

PROJECT: LIBRARY RENOVATIONS 2019

Project Manager: Evan Oswald

Timeline: Completion – March 2020

Description: Renovations and upgrade of the interior of the Library; anticipate construction to start in August 2019; grant expires March 31, 2020.

Update: Bid opening June 24.

PROJECT: LINE PAINTING & TRAFFIC MARKINGS 2019

Project Manager: Evan Oswald

Timeline: Completion – July 2019

Description: Line Painting and Traffic Markings on various streets in the Township – yearly contract.

Update: Work continues on the various streets.

PROJECT: NORTH BOUNDARY ROAD ROUNDABOUT LANDSCAPING

Project Manager: Evan Oswald

Timeline: Construction – Summer/Fall 2019

Description: Upgrade the North Boundary Road roundabout aesthetics from currently gravel to a decorative landscape.

Update: In design with the consultant.

PROJECT: GRAHAM PARK – DEK HOCKEY BLEACHERS

Project Manager: Evan Oswald

Timeline: Construction – Summer 2019

Description: Add bleachers and overhead shade for Dek Hockey viewers. Bleachers will be between the baseball field and Dek Hockey rink.

Update: Public Works site preparation, construction July 2019.

PROJECT: PUBLIC WORKS – SITE EXPANSION

Project Manager: Evan Oswald

Timeline: Land Clearing & Grading - 2020

Description: Creating an additional Public Works lot to the north of the existing building and moving fill dirt to other locations in the Community Park.

Update: Master Plan discussions with consultant.

PROJECT: 2019 COMMUNITY CONNECTIONS SIDEWALK PROJECT

Project Manager: Evan Oswald

Timeline: Construction – Fall 2019

Description: Build sidewalks to improve connections in Cranberry Township.

Update: Working on procurement for easements; obtain PennDOT HOP; contractor selected, waiting on homeowner to complete required documents.

PROJECT: BRANDT DRIVE ROUNDABOUT

Project Manager: Jason Kratsas

Timeline: Construction – TBD

Description: Installation of a mini-roundabout at the connection of Brandt Drive from Route 19 to Executive Drive.

Update: Final design complete. To be completed with Brandt Drive Apartments.

PROJECT: ROUTE 19 & ST. FRANCIS WAY SIGNAL REPLACEMENT

Project Manager: Jason Kratsas

Timeline: Bidding Award: April 2019

Description: Upgrade existing traffic signal to current standards with pedestrian and ADA facilities. Part of the 2016 Green Light Go Grant awarded May 2017.

Update: Project has begun, signal poles are being approved.

PROJECT: ROCHESTER ROAD WIDENING TO GRAHAM SCHOOL ROAD

Project Manager: Jason Kratsas

Timeline: Developer

Description: Widening of Rochester Road for an additional through lane in each direction from Commerce Park Drive to Graham School Road.

Update: Preliminary design completed. Final design for HOP submission by Meeder Development has been submitted.

PROJECT: MSA THRU-WAY

Project Manager: Jason Kratsas

Timeline: Utility Relocation - 2018

Description: Construction of a grade separated crossing of Rt. 228 that connects I-79 north, Mars Road & Cranberry Woods Drive.

Update: Final design completed. PennDOT HOP issued, authorization to bid was approved; anticipate bid documents to be ready by July.

PROJECT: MSA THRU-WAY – UTILITY GRADING

Project Manager: Jason Kratsas

Timeline: Grading completion – December 2018

Description: Utility grading work is 90% complete; utility relocation to begin.

Update: Water completed; electrical in progress.

PROJECT: FREEDOM ROAD BRIDGE OVER TURNPIKE

Project Manager: Jason Kratsas

Timeline: Design Phase – On-Going

Description: Replacement of Freedom Road Bridge over the Turnpike by PennDOT (design) and the Pennsylvania Turnpike Commission (construction).

Update: Current work in right-of-way, utility & MPT plans. Project website:

<http://www.freedomroadbridge.com>

PROJECT: ADDITIONAL EASTBOUND RT. 228 LANE

Project Manager: Jason Kratsas

Timeline: Final Engineering TBA

Description: Design of an additional eastbound lane on Route 228 between I-79 and Franklin Road.

Update: Project on hold pending infrastructure grant.